



Project Update - Brandon Overflow Culvert

Date: 2/20/2017

## Operations This Week (2-20 thru 2-24)

This week Markowski Excavating continued excavating and cleaning out the rock bottom excavation. We are progressing into the previous Route 7 travel portion and will continue to excavate right up to the jersey barricades.

Gendron Building will continue drilling and grouting to dowel's.

They will also place footing forms as we progress.

The ground thawing machine that is onsite will continue to run in order to allow the concrete to properly cure in the cold temperatures we are expecting.

## Operations Next Week (2-27thru 3-4)

Gendron will finish form work and pour footings for the next sections of box culvert.

MEI will hopefully have a direction on the piers under the building, and start construction.

## Project Extended Look Out (3-6 thru 3-10)

This week Miller and Camp will be on site to place the next 12 sections of box.

Soon after we will continue with pouring the infill, grouting joints and sealing them.

Thank-you,

Tim Herbert

Markowski Excavating