



2704 West Creek Road

Florence, Vt. 05744

Project Update – Brandon Overflow Culvert

Date: 11/18/2016

Operations This Week (11-14 thru 11-18)

This week we have continued hammering out rock at the outlet end of the culvert. We plan to continue this operation for the remainder of the week.

As far as removal of the rock, we have been focusing on loading out the rock in the morning hours. Usually by 9 or 10am we are done with rock removal and we focus the rest of the day breaking ledge.

The excavation is starting to get larger, and we have prepped an area for our concrete sub to come and do work onsite. Gendron Concrete stopped by this week to review the site. Their hope is to begin their work next week.

Operations Next Week (11-21 thru 11-25)

Next week will include the continuation of removal of the rock. Gendron Concrete will also be onsite, so expect more construction traffic in and out of the job site on the holiday shortened week. Gendron will be using drills to install rebar into the ledge bottom which will anchor the concrete pad to the ground.

Project Extended Look Out (11-28 thru 12-2)

The end of November is around the corner. In our final week/first week of December, we will be continuing the rock removal operation and Gendron will continue their work to construct a concrete pad and a retaining wall against the gazebo. We will be planning for the following week to get Capital Rock back onsite to drill the edges of the excavation as they did earlier in the project.

Thank-you,

Tom Markowski

Markowski Excavating