

Town of Brandon Project Tracker				For Spring/Summer 2017				
Project	Description	Completion	Funding	Status	<u>Major Milestones</u>			
					Design / Engineering	RFP	Construction Company	
Segment 6	Total reclamation of Rte 7 including utilities	12/30/18	95% Fed/State, 5% Town	Summer Construction	CLD		Casella apparent low bidder	
Bridge 114	Rehabilitation of Bridge	2018	95% Fed/State, 5% Town	Pending Final Design and Bat Study				
Union Street Sidewalk	Engineer & Construct sidewalks	2018	80% State, 20% Town	Right-of-way and Design	Grant Awarded Alt. Trans. VTrans			
Park Street	Roadway reclamation, drainage, stormwater	2020	TBD	Scoping	Watershed Engineering for stormwater			
Champlain St Pump Station	Replace WW Pump Station, Slipline 2000ft from Park Village	10/30/2017	RD	Contract Awarded	Aldrich & Elliott		Belden	
Overflow Culvert	235' culvert Center St.	5/30/17	75% FEMA, 25% Town	Construction	Dubois & King		Markowski	
Churchill Rd. Bridge	Bridge Replacement	12/31/17	80% FHWA 20%Town	Right-of-Way process	McFarland-Johnson	Construction in 2017		