



2704 West Creek Road

Florence, Vt. 05744

Project Update – Brandon Overflow Culvert

Date: 11/3/2016

Operations This Week (10-31 thru 11-4)

This week we finished with the line drilling of the edge of box culvert excavation limits. Capital Rock has moved out and will not return until we have moved closer to the road.

We continue to hammer out rock and load out trucks throughout the day. Again, we plan to spend several hours hammering the rock, then we call in the trucks to haul the rock away. Therefore, there is never any consistent truck traffic out of the jobsite, just a few times a day.

We have also finished installing the 15mph speed zone signs, including the double fines zone. Please watch your speed through town as there are some blind spots and lots of pedestrians and workers in the area of the jobsite.

We plan to finish the week out with similar operations of removing the rock in preparation for the concrete crew to arrive.

Operations Next Week (11-7 thru 11-11)

Next week will be much of the same operations. We do plan on cutting and capping a couple waterlines which we will coordinate with the town water department. Also included in this work is reconnecting an existing waterline, which we will move out of the work zone in order to continue excavation of the box culvert.

Project Extended Look Out (11-14 thru 11-18)

Looking ahead, our plan is to have our concrete contractor (Gendron Building) on site to begin forming up the outlet end of the culvert. This will mean more delivery trucks will be arriving with steel, forms and concrete in the coming weeks. Again, please take note of these vehicles as they are larger and have many blind spots.

Overall, the project is progressing positively and know that we are onsite daily, we expect this project to speed up with a lot of activity ahead.

Thank-you,

Tom Markowski

Markowski Excavating